

Schedule and Weekly Meeting Notes

Week 2 (May 13, 2024) – Anticipated Work

- Close Symphony Blvd/Jacobsen Rd intersection (May 13)
- Begin storm sewer construction at Symphony Blvd/Jacobsen Rd intersection and install storm sewer going west toward Irish Road.

Week 1 (May 6, 2024) – Anticipated Work

- Close Jacobsen Rd from Irish Rd to Symphony Blvd to thru traffic (May 6).
- Install erosion control, clear and grub trees, remove topsoil
- Prep Symphony Blvd/Jacobsen Rd intersection for utility construction