

Schedule and Weekly Meeting Notes

Week 4 (May 27, 2024) – Anticipated Work

- No work on Monday, May 27 for Memorial Day
- Continue to move hydrants and adjust water valves west of Symphony Blvd/Jacobsen Rd intersection as needed
- Continue storm sewer construction toward Irish Road

Week 3 (May 20, 2024) – Anticipated Work

- Adjust watermain pipe and Symphony Blvd/Jacobsen Rd intersection; begin moving hydrants and adjusting water valves west of Symphony Blvd/Jacobsen Rd intersection (this work will need to have water turned off at times).
- Begin storm sewer construction at Symphony Blvd/Jacobsen Rd intersection and install storm sewer going west toward Irish Road.

Week 2 (May 13, 2024) – Completed Work

- Continued clearing and grubbing trees east of Symphony Boulevard
- Existing asphalt pavement was removed