

Schedule and Weekly Meeting Notes

Week 6 (June 10, 2024) – Anticipated Work

- Continue storm sewer construction going west toward Irish Road
- Continue moving hydrants and reconstructing water services (this may result in water being shut off at times)

Week 5 (June 3, 2024) – Anticipated Work

- IRISH ROAD INTERSECTION WILL BE CLOSED TUESDAY (6/4) AND WEDNESDAY (6/5) THROUGH FRIDAY (6/7) FOR GRADING AND UTILITY WORK IN INTERSECTION
- Continue storm sewer construction going west toward Irish Road
- Begin moving hydrants and reconstructing water services (this may result in water being shut off at times)

Week 4 (May 27, 2024) – Completed Work

- No work on Monday, May 27 for Memorial Day
- Lowered watermain in the Symphony Blvd/Jacobsen Rd intersection for storm sewer construction.
- Constructed approximately 180 feet of storm sewer from Symphony Blvd/Jacobsen Rd intersection going west toward Irish Road

Week 3 (May 20, 2024) – Completed Work

- Begin storm sewer construction at Symphony Blvd/Jacobsen Rd intersection and install storm sewer going west toward Irish Road.