

Schedule and Weekly Meeting Notes

Week 9 (July 1, 2024) – Anticipated Work

- Continue storm sewer construction east of Irish Road
- Continue moving hydrants
- Reconstruct water services (this may result in water being shut off at times)
- WE Energies may be continuing to move their utility poles
- No work scheduled for Thursday, July 4

Week 8 (June 24, 2024) – Anticipated Work

- Begin storm sewer construction east of Symphony Blvd
- Begin moving water hydrants east of Symphony Blvd (this may result in water being shut off at times)
- Begin grading of road west of Symphony Blvd
- WE Energies will begin moving their utility poles starting Monday, June 24
- CLOSURE: IRISH ROAD INTERSECTION WILL BE CLOSED FROM WEDNESDAY, JUNE 26, THROUGH FRIDAY, JUNE 28 FOR INSTALLATION OF NEW ROAD.

Week 7 (June 17, 2024) – Completed Work

- Completed storm sewer installation work west of Symphony Blvd
- Completed water lateral replacements west of Symphony Blvd
- Completed moving hydrants west of Symphony Blvd